

Village of Pawling Building Department 845-855-1128

INSPECTION SCHEDULE

Name: _____ Permit# _____

Address: _____

You are required to schedule all inspections as indicated below with the Building Department during regular working hours and with a minimum of 48 hour notice.

☐ **Footings / Concrete Pad** – Prior to concrete pour

☐ 42" below grade or pinned to rock

☐ Sonotube in place

☐ **Framing** – All framing is complete and as shown on approved plans

☐ After framing is complete w/fire stopping and prior to utilities & Insulation Installation

☐ **Trusses** – After complete (please have original truss certification on site)

☐ **Rough Electric** – Inspection by approved Electrical Inspector.

☐ **Rough Plumbing Test**

☐ **Supply lines must** be Pressure Tested at 60 PSI or Wet Test with all supply ends capped.

☐ **Waste lines & Vent Stacks** to be filled with water to roof over flowing

☐ **Mechanicals / Heat / AC:** ☐ Rough or concealed lines and / or duct work installed.

☐ **Furnace or boiler** installation with connection to chimney.

- ☐ **Blower Door Test – (AT OWNER’S EXPENSE – Third Party Inspectors.)**
- ☐ **HVAC– Duct Leakage Test - AT OWNER’S EXPENSE – (Third Party Inspect.)**
- ☐ **Insulation** – After completion but **PRIOR** to sheetrock or enclosure
- ☐ **Spray Foam** – Depth Markers Installed and Letter of Certification from Installer on Company Letterhead.
- ☐ **Fire rated sheetrock** – After installation but **PRIOR TO TAPING**
- ☐ **Thermal Envelope – Prior to siding being installed:**
 - ☐ **All windows and doors** caulked and or taped.
 - ☐ **Approved Vapor Retarder** installed as per manufacture specifications.
- ☐ **Final Electric** – Inspection by approved Electrical Inspector.
- ☐ **INT/EXT Finish** – After Completion of **ALL Work Including** Final **Grading** and **Final Electrical** Inspection.
- ☐ **Water Meter**

****** APPROVED COPY OF BUILDING PLANS MUST BE ON SITE WHEN WE MAKE AN INSPECTION******

